Name of work; Filling of pot holes in Ward No, 15 T. Dasarahalli

Pre measurement Recorded on ;

em No	Discription of Item	No	Length	Breadth B1	Breadth B2	Quantity	Unit
1	Providing and laying ,spreading and compacting stone aggregates to wet mix mecadam specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixwd method of tipper to site laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications with all lead and lift charges & as per direction of the Engineer in charge of the work						
	Krishne gowda Layout						**Cum**
	I st Main	1	2.30	1.10	0.20	0.51	
		1	2.40	1.10	0.20	0.53	
	Sarayi Angadi Road	1	6.30	2.40	0.20	3.02	
	Deduct	-1	1.00	0.60	0.20	-0.12	
	Deduct	-1	3.14	0.20	0.20	-0.13	
		1	1.80	1.30	0.20	0.47	
		1	1.20	1.00	0.20	0.24	
		1	1.35	1.20	0.20	0.32	
		1	1.45	1.10	0.20	0.32	
		1	1.50	1.30	0.20	0.39	
		1	1.60	1.10	0.20	0.35	
		1	2.10	2.10	0.20	0.88	
		1	3.50	1.60	0.20	1.12	
		1	3.40	1.00	0.20	0.68	
		1	0.90	1.00	0.20	0.18	
		1	3.00	2.00	0.20	1.20	
	Deduct	-1	3.14	0.20	0.20	-0.13	
		1	1.70	2.00	0.20	0.68	
	Nrupathunga Road						
		1	2.10	1.80	0.20	0.76	
	Deduct	-1	1.00	0.60	0.20	-0.12	
		1	5.10	2.20	0.20	2.24	
		1	1.70	1.10	0.20	0.37	
		1	1.00	0.60	0.20	0.12	
		1	1.50	1.10	0.20	0.33	
		1	1.15	1.45	0.20	0.33	
		1	1.40	1.20	0.20	0.34	
		1	1.60	1.15	0.20	0.37	
		1	1.80	1.30	0.20	0.47	
		1	1.90	1.20	0.20	0.46	
		1	1.30	0.70	0.20	0.18	
		1	2.00	1.10	0.20	0.44	

Scanned with CamScanner

		1	4.70	0.45	0.20	0.42
		1	3.70	0.80	0.20	0.59
		1	1.40	0.85	0.20	0.24
		1	1.20	0.80	0.20	0.19
		1	2.10	1.50	0.20	0.63
		1	1.50	0.75	0.20	0.23
		1	2.30	1.70	0.20	0.78
		1	1.50	1.40	0.20	0.42
		1	3.20	1.70	0.20	1.09
		1	1.50	1.00	0.20	0.30
		1	0.80	0.50	0.20	0.08
		1	1.20	1.00	0.20	0.24
	Deduct	-1	3.14	0.09	0.20	-0.06
		1	4.40	0.90	0.20	0.79
		1	4.50	3.00	0.20	2.70
	Deduct	-1	3.14	0.12	0.20	-0.08
		1	3.60	1.00	0.20	0.72
		2	0.60	0.60	0.20	0.14
		1	2.00	1.10	0.20	0.44
		1	1.50	1.00	0.20	0.30
	Kalahasthi nagara 1 st main					
		1	1.40	1.40	0.20	0.39
		1	2.00	1.20	0.20	0.48
		1	1.70	1.40	0.20	0.48
		2	1.00	0.30	0.20	0.12
		1	1.80	1.45	0.20	0.52
		1	1.20	1.30	0.20	0.31
		1	0.90	1.60	0.20	0.29
		1	1.10	1.60	0.20	0.35
		1	0.75	1.50	0.20	0.23
		1	1.30	1.65	0.20	0.43
		1	1.70	0.70	0.20	0.24
		1	30.00	1.20	0.20	7.20
		1	28.00	1.20	0.20	6.72
		1	1.50	0.90	0.20	0.27
		1	4.30	1.20	0.20	1.03
		1	1.40	0.90	0.20	0.25
		1	2.60	1.20	0.20	0.62
		1	3.80	0.90	0.20	0.68
		1	3.50	1.40	0.20	0.98
		1	2.40	2.20	0.20	1.06
		1	30.00	1.20	0.20	7.20
		1	30.00	1.20	0.20	7.20
		1	1.30	1.50	0.20	0.39
		1	0.50	0.60	0.20	0.06
		1	4.20	1.10	0.20	0.92
		1	4.10	1.40	0.20	1.15
		1	5.50	1.40	0.20	1.54
		1	2.80	1.60	0.20	0.90
		1	2.20	1.70	0.20	0.75
		1	2.00	1.00	0.20	0.40
		1	4.10	1.50	0.20	1.23

Scanned with CamScanner

	1	0.90	1.80	0.20	0.32	
	1	1.35	0.90	0.20	0.24	
	1	0.75	1.50	0.20	0.23	
	1	0.80	1.90	0.20	0.30	
	1	22.00	1.60	0.20	7.04	
	1	18.00	1.50	0.20	5.40	
	1	3.70	3.35	0.20	2.48	
	-1	3.14	0.36	0.20	-0.23	
	1	3.50	1.40	0.20	0.98	
	1	12.00	1.10	0.20	2.64	
	1	0.70	0.80	0.20	0.11	
Officer Model Colony 1St Cross	1	1.10	1.00	0.20	0.22	
	1	1.00	0.60	0.20	0.12	
	1	0.80	0.60	0.20	0.10	
	1	1.30	1.20	0.20	0.31	
	1	30.00	1.20	0.20	7.20	
	1	30.00	1.20	0.20	7.20	
	1	3.00	1.20	0.20	0.72	
	1	0.70	0.50	0.20	0.07	
Ramesh Road						
	1	3.00	1.90	0.20	1.14	
	1	2.10	1.20	0.20	0.50	
	1	0.70	0.60	0.20	0.08	
	1	3.20	1.70	0.20	1.09	
	1	0.90	1.50	0.20	0.27	
	1	1.20	1.20	0.20	0.29	
	1	1.55	1.80	0.20	0.56	
	1	1.35	1.80	0.20	0.49	
	1	1.95	1.35	0.20	0.53	
	1	4.00	1.40	0.20	1.12	
	1	2.70	1.20	0.20	0.65	
	1	1.20	1.00	0.20	0.24	
	1	0.70	0.30	0.20	0.04	
	1	1.30	0.90	0.20	0.23	
	1	1.60	0.80	0.20	0.26	
	1	1.10	0.60	0.20	0.13	
	1	4.50	1.50	0.20	1.35	
	1	1.70	1.80	0.20	0.61	
	1	3.50	1.90	0.20	1.33	
	1	2.80	1.70	0.20	0.95	
	1	2.90	1.00	0.20	0.58	
	1	4.00	2.10	0.20	1.68	
	1	1.20	0.60	0.20	0.14	
	1	0.80	0.80	0.20	0.13	
	1	1.10	0.80	0.20	0.18	
	1	1.50	0.80	0.20	0.24	
	1	0.80	0.70	0.20	0.11	
	1	2.00	1.50	0.20	0.60	
	1	1.00	0.60	0.20	0.12	
Pampa Mahakavi Road						
	1	1.00	1.30	0.20	0.26	
	1	1.00	1.00	0.20	0.20	

Scanned with CamScanner

	1	3.80	1.30	0.20	0.99
	1	4.00	1.40	0.20	1.12
	1	1.00	0.80	0.20	0.16
	1	5.60	1.10	0.20	1.23
	1	1.50	1.00	0.20	0.30
	1	0.60	1.00	0.20	0.12
	1	3.00	1.20	0.20	0.72
	1	3.10	1.00	0.20	0.62
	1	0.75	1.00	0.20	0.15
	1	8.00	2.40	0.20	3.84
	1	8.30	0.90	0.20	1.49
	1	18.00	1.20	0.20	4.32
	1	6.50	0.90	0.20	1.17
	1	2.00	0.70	0.20	0.28
	1	2.00	1.80	0.20	0.72
	1	2.50	0.90	0.20	0.45
	1	1.60	0.80	0.20	0.26
	1	2.60	0.90	0.20	0.47
	1	3.80	1.20	0.20	0.91
	1	4.70	1.00	0.20	0.94
6 th Cross Kalahasthi nagara					
	1	1.30	0.80	0.20	0.21
	1	5.00	2.15	0.20	2.15
	1	1.80	0.60	0.20	0.22
	1	0.80	1.60	0.20	0.26
	1	13.00	1.60	0.20	4.16
	1	30.00	1.20	0.20	7.20
	1	23.00	1.20	0.20	5.52
	1	1.40	0.80	0.20	0.22
	1	4.20	0.50	0.20	0.42
	1	1.80	1.30	0.20	0.47
	1	0.90	0.60	0.20	0.11
Kalahasthi nagara High school Road					
	1	3.40	1.80	0.20	1.22
	1	1.50	0.90	0.20	0.27
	1	3.70	1.35	0.20	1.00
	1	1.30	1.70	0.20	0.44
	1	1.10	1.50	0.20	0.33
	1	9.50	0.90	0.20	1.71
	1	0.60	0.40	0.20	0.05
	1	2.90	1.60	0.20	0.93
	1	12.00	1.20	0.20	2.88
	1	1.00	0.50	0.20	0.10
	1	1.00	0.50	0.20	0.10
Officer Model Colony 1St Cross	1	1.40	1.40	0.20	0.39
	1	2.20	2.60	0.20	1.14
Deduct	-1	3.14	0.25	0.20	-0.16
Cut Portion	1	23.00	1.20	0.20	5.52
	1	16.00	1.00	0.20	3.20
Deduct	-1	3.14	0.25	0.20	-0.16
	1	1.80	0.70	0.20	0.25

Scanned with CamScanner

	1	0.80	0.60	0.20	0.10
	1	3.40	1.60	0.20	1.09
	1	30.00	1.50	0.20	9.00
	1	30.00	1.50	0.20	9.00
	1	30.00	1.50	0.20	9.00
	1	4.60	3.50	0.20	3.22
	1	3.10	2.40	0.20	1.49
	1	0.60	1.40	0.20	0.17
	1	1.50	1.20	0.20	0.36
	1	1.90	0.90	0.20	0.34
	1	1.30	1.80	0.20	0.47
	1	0.90	1.60	0.20	0.29
	1	1.10	1.60	0.20	0.35
	1	1.60	0.80	0.20	0.26
	1	2.00	0.80	0.20	0.32
	1	4.50	1.40	0.20	1.26
	1	2.50	1.00	0.20	0.50
	1	1.00	0.80	0.20	0.16
	1	4.20	1.40	0.20	1.18
	1	3.80	1.00	0.20	0.76
	1	5.80	0.75	0.20	0.87
	1	30.00	1.20	0.20	7.20
	1	25.00	1.20	0.20	6.00
	1	1.90	1.60	0.20	0.61
	1	1.40	0.70	0.20	0.20
	1	3.80	0.30	0.20	0.23
	1	2.30	0.30	0.20	0.14
	1	30.00	1.20	0.20	7.20
	1	5.00	1.20	0.20	1.20
	1	0.70	0.50	0.20	0.07
	1	1.00	0.40	0.20	0.08
	1	2.70	1.50	0.20	0.81
	1	2.90	2.00	0.20	1.16
	1	3.20	2.50	0.20	1.60
	1	1.00	0.30	0.20	0.06
Kempegowda Nagara					
1 st Main	1	1.70	0.70	0.20	0.24
	1	1.50	0.50	0.20	0.15
	1	6.30	1.20	0.20	1.51
	1	1.20	1.80	0.20	0.43
	2	1.60	0.30	0.20	0.19
	2	0.60	0.25	0.20	0.06
	1	2.50	0.60	0.20	0.30
	1	2.60	1.50	0.20	0.78
	1	2.50	0.70	0.20	0.35
3 rd cross					
	1	1.50	1.40	0.20	0.42
	1	22.40	1.10	0.20	4.93
	1	1.50	0.80	0.20	0.24
	1	1.50	0.90	0.20	0.27
	1	0.90	1.20	0.20	0.22
	2	0.60	1.40	0.20	0.34

Scanned with CamScanner

	1	0.90	1.70	0.20	0.31
	1	1.00	1.40	0.20	0.28
	1	2.80	2.50	0.20	1.40
	1	6.80	1.70	0.20	2.31
	1	3.00	1.20	0.20	1.44
	2	3.70	2.90	0.20	2.15
	1	0.80	0.70	0.20	0.22
	2	29.00	1.30	0.20	7.54
	1	2.30	0.60	0.20	0.55
	2	1.80	0.70	0.20	0.25
	1	3.80	0.70	0.20	1.60
	3	7.00	1.30	0.20	1.82
	1	14.40	1.30	0.20	3.74
	1	1.60	0.60	0.20	0.19
	1	2.10	0.50	0.20	0.21
	1	1.50	0.60	0.20	0.18
	1	3.50	2.10	0.20	1.47
4 th cross	1	2.30	0.45	0.20	0.21
	1	22.20	1.30	0.20	5.77
	1	6.50	1.10	0.20	1.43
	1	5.00	0.90	0.20	0.90
	1	4.00	0.75	0.20	0.60
	1	1.80	1.20	0.20	0.43
	1	5.50	1.70	0.20	1.87
	1	3.50	0.60	0.20	0.42
	1	18.00	1.20	0.20	4.32
	1	14.00	1.20	0.20	3.36
	1	1.00	1.20	0.20	0.24
	1	2.30	0.90	0.20	0.41
	1	1.40	0.80	0.20	0.22
	1	0.60	0.30	0.20	0.04
Near Shiva Temple					
	1	3.10	2.60	0.20	1.61
	1	3.40	3.70	0.20	2.52
Deduct	-1	3.14	0.25	0.20	-0.16
	1	2.30	1.40	0.20	0.64
	1	3.80	2.90	0.20	2.20
	-1	3.14	0.20	0.20	-0.13
	1	4.50	1.60	0.20	1.44
	1	1.80	1.50	0.20	0.54
	1	2.20	1.30	0.20	0.57
	1	4.20	1.30	0.20	1.09
	1	3.80	1.20	0.20	0.91
	1	2.20	1.20	0.20	0.53
	1	1.80	1.25	0.20	0.45
	1	3.20	1.20	0.20	0.77
	1	4.00	0.70	0.20	0.56
	-1	2.20	3.50	0.20	1.54
	1	3.14	0.02	0.20	-0.01
	1	3.10	1.50	0.20	
		1.50			

Scanned with CamScanner

	1	4.00	1.70	0.20	1.36
Deduct	-1	3.14	0.36	0.20	-0.23
Ganesha saw mill Road	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	28.00	1.20	0.20	6.72
5 th Cross	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	28.00	1.20	0.20	6.72
	1	12.00	1.20	0.20	2.88
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
6 th Cross Nele Maheshwari nagara	1	30.00	1.20	0.20	7.20
	1	24.00	1.20	0.20	5.76
Eagle Bakery Road	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	21.00	1.20	0.20	5.04
Cross Road 1	1	30.00	1.20	0.20	7.20
	1	13.00	1.20	0.20	3.12
Cross Road 2	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	8.00	1.20	0.20	1.92
Cross Road 3	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	15.00	1.20	0.20	3.60
5 th Cross Kempegowda nagara	1	30.00	1.20	0.20	7.20
	1	23.00	1.20	0.20	5.52
7 th Cross	1	30.00	1.20	0.20	7.20
	1	28.00	1.20	0.20	6.72
6 th Cross	1	30.00	1.20	0.20	7.20
	1	13.00	1.20	0.20	3.12
3 rd cross	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20
	1	8.00	1.20	0.20	1.92
	1	30.00	1.20	0.20	7.20
	1	30.00	1.20	0.20	7.20

Scanned with CamScanner

		1	15.00	1.20	0.20	3.60
		1	2.00	1.20	0.20	0.48
				Total		654.67

DE-15 ದಿನಾಂಕ 04/01/2021
to
10/01/2022

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಟಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

Scanned with CamScanner

Name of work; Filling of pot holes in Ward No, 15 T. Dasarahalli

Pre measurement Recorded on ;

Item No	Discription of Item	No	Length	Breadth B1	Breadth B2	Quantity	Unit
2	Filling Pot holes and patch repairs with Bituminous Concrete 40 mm KSRRB M 3000 -4, Removal of all failed material trimming of completed excavation to provide firm vertical faces , cleaning of surface , painting of tack coat on the sides and base of excavation andas per clause 500.3 back filling the pot holes with hot Bituminous material as per clause 500.4 compacting trimming and finishing the surface to form a smooth continuous surface to form a smooth continuous surface all as per clause 3004.2 complete as per specification with all lead and lift charges & as per the direction of the Engineer in charge						
	Krishne gowda Layout						
	I st Main	1	2.30	1.10		2.53	
		1	2.40	1.10		2.64	
	Sarayi Angadi Road	1	6.30	2.40		15.12	
	Deduct	-1	1.00	0.60		-0.60	
	Deduct	-1	3.14	0.20		-0.63	
		1	1.80	1.30		2.34	
		1	1.20	1.00		1.20	
		1	1.35	1.20		1.62	
		1	1.45	1.10		1.60	
		1	1.50	1.30		1.95	
		1	1.60	1.10		1.76	
		1	2.10	2.10		4.41	
		1	3.50	1.60		5.60	
		1	3.40	1.00		3.40	
		1	0.90	1.00		0.90	
		1	3.00	2.00		6.00	
	Deduct	-1	3.14	0.20		-0.63	
		1	1.70	2.00		3.40	
	Nrupathunga Road						
		1	2.10	1.80		3.78	
	Deduct	-1	1.00	0.60		-0.60	
		1	5.10	2.20		11.22	
		1	1.70	1.10		1.87	
		1	1.00	0.60		0.60	
		1	1.50	1.10		1.65	
		1	1.15	1.45		1.67	

Scanned with CamScanner

		1	1.40	1.20		1.68
		1	1.60	1.15		1.84
		1	1.80	1.30		2.34
		1	1.90	1.20		2.28
		1	1.30	0.70		0.91
		1	2.00	1.10		2.20
		1	4.70	0.45		2.12
		1	3.70	0.80		2.96
		1	1.40	0.85		1.19
		1	1.20	0.80		0.96
		1	2.10	1.50		3.15
		1	1.50	0.75		1.13
		1	2.30	1.70		3.91
		1	1.50	1.40		2.10
		1	3.20	1.70		5.44
		1	1.50	1.00		1.50
		1	0.80	0.50		0.40
		1	1.20	1.00		1.20
	Deduct	-1	3.14	0.09		-0.28
		1	4.40	0.90		3.96
		1	4.50	3.00		13.50
	Deduct	-1	3.14	0.12		-0.38
		1	3.60	1.00		3.60
		2	0.60	0.60		0.72
		1	2.00	1.10		2.20
		1	1.50	1.00		1.50
	Kalahasthi nagara 1 st main					0.00
		1	1.40	1.40		1.96
		1	2.00	1.20		2.40
		1	1.70	1.40		2.38
		2	1.00	0.30		0.60
		1	1.80	1.45		2.61
		1	1.20	1.30		1.56
		1	0.90	1.60		1.44
		1	1.10	1.60		1.76
		1	0.75	1.50		1.13
		1	1.30	1.65		2.15
		1	1.70	0.70		1.19
		1	1.50	0.90		1.35
		1	4.30	1.20		5.16
		1	1.40	0.90		1.26
		1	2.60	1.20		3.12
		1	3.80	0.90		3.42
		1	3.50	1.40		4.90
		1	2.40	2.20		5.28
		1	1.30	1.50		1.95
		1	0.50	0.60		0.30
		1	4.20	1.10		4.62

Scanned with CamScanner

Officer Model Colony 1St Main	1	1.40	1.40		1.96
					0.00
	1	2.20	2.60		5.72
Deduct	-1	3.14	0.25		-0.79
Cut Portion	1	23.00	1.20		27.60
	1	16.00	1.00		16.00
Deduct	-1	3.14	0.25		-0.79
	1	1.80	0.70		1.26
	1	0.90	1.80		1.62
	1	1.35	0.90		1.22
	1	0.75	1.50		1.13
	1	0.80	1.90		1.52
	1	22.00	1.60		35.20
	1	18.00	1.50		27.00
	1	3.70	3.35		12.40
	-1	3.14	0.36		0.20
	1	3.50	1.40		4.90
	1	12.00	1.10		13.20
	1	0.70	0.80		0.56
	1	1.10	1.00		1.10
	1	1.00	0.60		0.60
	1	0.80	0.60		0.48
	1	1.30	1.20		1.56
	1	0.70	0.50		0.35
Ramesh Road					
	1	3.00	1.90		5.70
	1	2.10	1.20		2.52
	1	0.70	0.60		0.42
	1	3.20	1.70		5.44
	1	0.90	1.50		1.35
	1	1.20	1.20		2.16
	1	1.55	1.80		2.09
	1	1.35	1.80		1.89
	1	1.95	1.35		2.34
	1	4.00	1.40		5.60
	1	2.70	1.20		3.24
	1	1.20	1.00		1.20
	1	0.70	0.30		0.21
	1	1.30	0.90		1.17
	1	1.60	0.80		1.28
	1	1.10	0.60		0.66
	1	4.50	1.50		6.75
	1	1.70	1.80		3.06
	1	3.50	1.90		6.65
	1	2.80	1.70		4.76
	1	2.90	1.00		2.90
	1	4.00	2.10		8.40
	1	1.20	0.60		0.72

Scanned with CamScanner

		1	4.10	1.40		5.74
		1	5.50	1.40		7.70
		1	2.80	1.60		4.48
		1	2.20	1.70		3.74
		1	2.00	1.00		2.00
		1	4.10	1.50		6.15
		1	3.80	1.30		4.94
		1	4.00	1.40		5.60
		1	1.00	0.80		0.80
		1	5.60	1.10		6.16
		1	1.50	1.00		1.50
		1	0.60	1.00		0.60
		1	3.00	1.20		3.60
		1	3.10	1.00		3.10
		1	0.75	1.00		0.75
		1	8.00	2.40		19.20
		1	8.30	0.90		7.47
		1	18.00	1.20		21.60
		1	6.50	0.90		5.85
		1	2.00	0.70		1.40
		1	2.00	1.80		3.60
		1	2.50	0.90		2.25
		1	1.60	0.80		1.28
		1	2.60	0.90		2.34
		1	3.80	1.20		4.56
		1	4.70	1.00		4.70
	6 th Cross Kalahasthi nagara					
		1	1.30	0.80		1.04
		1	5.00	2.15		10.75
		1	1.80	0.60		1.08
		1	0.80	1.60		1.28
		1	13.00	1.60		20.80
		1	1.40	0.80		1.12
		1	4.20	0.50		2.10
		1	1.80	1.30		2.34
		1	0.90	0.60		0.54
	Kalahasthi nagara High school Road					
		1	3.40	1.80		6.12
		1	1.50	0.90		1.35
		1	3.70	1.35		5.00
		1	1.30	1.70		2.21
		1	1.10	1.50		1.65
		1	9.50	0.90		8.55
		1	0.60	0.40		0.24
		1	2.90	1.60		4.64
		1	12.00	1.20		14.40
		1	1.00	0.50		0.50
		1	1.00	0.50		0.50

Scanned with CamScanner

	1	2.60	1.50		3.90	
3 rd cross	1	2.50	0.70		1.75	
	1	1.50	1.40		2.10	
	1	22.40	1.10		24.64	
	1	1.50	0.80		1.20	
	1	1.50	0.90		1.35	
	1	0.90	1.20		1.08	
	2	0.60	1.40		1.68	
	1	0.90	1.70		1.53	
	1	1.00	1.40		1.40	
	1	2.80	2.50		7.00	
	1	2.80	1.70		4.76	
	2	3.00	1.20		7.20	
	1	3.70	2.90		10.73	
	2	0.80	0.70		1.12	
	1	29.00	1.30		37.70	
	2	2.30	0.60		2.76	
	1	1.80	0.70		1.26	
	3	3.80	0.70		7.98	
	1	7.00	1.30		9.10	
	1	14.40	1.30		18.72	
	1	1.60	0.60		0.96	
	1	2.10	0.50		1.05	
	1	1.50	0.60		0.90	
	1	3.50	2.10		7.35	
4 th cross						
	1	2.30	0.45		1.04	
	1	22.20	1.30		28.86	
	1	6.50	1.10		7.15	
	1	5.00	0.90		4.50	
	1	4.00	0.75		3.00	
	1	1.80	1.20		2.16	
	1	5.50	1.70		9.35	
	1	3.50	0.60		2.10	
	1	10.80	1.10		11.88	
	1	14.00	1.20		16.80	
	1	1.00	1.20		1.20	
	1	2.30	0.90		2.07	
	1	1.40	0.80		1.12	
	1	0.60	0.30		0.18	
Near Shiva Temple						
	1	3.10	2.60		8.06	
	1	3.40	3.70		12.58	
Deduct	-1	3.14	0.25		-0.79	
	1	2.30	1.40		3.22	
	1	3.80	2.90		11.02	
	-1	3.14	0.20		-0.63	

Scanned with CamScanner

	1	0.80	0.80		0.64
	1	1.10	0.80		0.88
	1	1.50	0.80		1.20
	1	0.80	0.70		0.56
	1	2.00	1.50		3.00
	1	1.00	0.60		0.60
Pampa Mahakavi Road	1	1.00	1.30		1.30
	1	1.00	1.00		1.00
	1	0.80	0.60		0.48
	1	3.40	1.60		5.44
	1	30.00	1.50		45.00
	1	4.60	3.50		16.10
	1	3.10	2.40		7.44
	1	0.60	1.40		0.84
	1	1.50	1.20		1.80
	1	1.90	0.90		1.71
	1	1.30	1.80		2.34
	1	0.90	1.60		1.44
	1	1.10	1.60		1.76
	1	1.60	0.80		1.28
	1	2.00	0.80		1.60
	1	4.50	1.40		6.30
	1	2.50	1.00		2.50
	1	1.00	0.80		0.80
	1	4.20	1.40		5.88
	1	3.80	1.00		3.80
	1	5.80	0.75		4.35
	1	25.00	1.50		37.50
	1	1.90	1.60		3.04
	1	1.40	0.70		0.98
	1	3.80	0.30		1.14
	1	2.30	0.30		0.69
	1	35.00	1.50		52.50
	1	0.70	0.50		0.35
	1	1.00	0.40		0.40
	1	2.70	1.50		4.05
	1	2.90	2.00		5.80
	1	3.20	2.50		8.00
	1	1.00	0.30		0.30
Kempegowda Nagara 1 st Main					
	1	1.70	0.70		1.19
	1	1.50	0.50		0.75
	1	6.30	1.20		7.56
	1	1.20	1.80		2.16
	2	1.60	0.30		0.96
	2	0.60	0.25		0.30
	1	2.50	0.60		1.50

Scanned with CamScanner

		1	4.50	1.60		7.20	
		1	1.80	1.50		2.70	
		1	2.20	1.30		2.86	
		1	4.20	1.30		5.46	
		1	3.80	1.20		4.56	
		1	2.20	1.20		2.64	
		1	1.80	1.25		2.25	
		1	3.20	1.20		3.84	
		1	4.00	0.70		2.80	
		1	2.20	3.50		7.70	
		-1	3.14	0.02		-0.06	
		1	3.10	1.50		4.65	
		1	1.50	1.40		2.10	
		1	4.00	1.70		6.80	
	Deduct	-1	3.14	0.36		-1.13	
				Total		**1214.94**	**Sqm**

Screed
Ward.15
24/03/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಟಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned with CamScanner